

DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

(Adopt instructions on reverse side)

5. LEASE DESIGNATION AND SERIAL NO.

0400877C

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

INEXCO OIL COMPANY

3. ADDRESS OF OPERATOR

1100 Milam Building, Suite 1900, Houston, Texas

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

1650' FSL and 1850' FWL, Section 17-21S-26E

14. PERMIT NO.

15. ELEVATIONS (Show whether BF, RT, GR, etc.)

GL 3345', KB 3360'

7. UNIT AGREEMENT NAME

None

8. FARM OR LEASE NAME

Inexco Federal

9. WELL NO.

One

10. FIELD AND POOL, OR WILDCAT

Catclaw Draw--Morrow

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Section 17-21S-26E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Completed drilling operations & set 5-1/2" casing
(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7/10/74 - Completed drilling 7-7/8" hole to 9877'.
7/11/74 - Ran DST #1: 9816'-77', Strawn.
7/17/74 - Completed drilling 7-7/8" hole to 10,890'.
7/18/74 - Ran DST #2: 10,835'-90', Morrow.
7/19/74 - Completed drilling 7-7/8" hole to a total depth of 11,000'.
7/20/74 - Schlumberger ran FDC-CNL-GR & DLL-MSFL logs.
7/21/74 - Ran DST #3: 10,708'-902', Morrow straddle test.
7/24/74 - Ran 5-1/2", 15.5 & 17#, K-55 & N-80, new casing. Set casing @ 10,999' float collar @ 10,968'. Cemented casing with 340 sx, Class "H", 0.8% Halad-22, 6#/sk KCI. Plub down 7:30 PM, MDT, 7-24-74. Rig released 12:00MN, 7-24-74.
7/25/74 - Ran temperature survey. Cement top 9,048'.

Note: DST data will be included in detail.

RECEIVED
JUL 28 1974
U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Kerry W. Ellstrom

TITLE

Drilling Engineer

DATE

7-26-74

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED
JUL 31 1974
R. L. BEEKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side