

leak thru check valve off stack on kill line. Operated valves.

Same leaks with no pressure being applied.

---

No delay was observed to operation of blowout control equipment at the conclusion of testing. Closures were made using closing unit pump only to the observed pressure of 800# for test to Hydril. Unable to observe closing pressures to ram type bops - guage not operating. Accumulators were pressured to 1000# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were hooked up - rig nipping up. No test desired to top of casing using packer, nor to the upper kelly cock, or to the lower kelly cock (not in rig inventory at time of test). No further testing desired to the valves and fittings off the choke-manifold cross.

YELLOW JACKET TOOLS AND SERVICES, INC.

ODESSA, TEXAS

Test made by Dennie Cypert *Dennie Cypert*