

No delay was observed to operation of blowout control equipment at the conclusion of testing. Closures were made using closing unit pump only to the observed pressure of 1800# for test to ram type bops and 900# for test to Hydril. Accumulators were pressured to 1800# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were not hooked up - rig coming out of hole. No test desired to top of casing using packer, nor to the lower kelly cock, or to the drill pipe safety valve.

YELLOW JACKET TOOLS AND SERVICES, INC.

ODESSA, TEXAS

Test made by Roscoe Maxwell. *Roscoe Maxwell*