

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 2900#.

---

TESTING: Inside valve next to stack on kill line and valve next to stack on choke line with pipe rams closed - pressure applied as before.

Test #8 Pressured to 3000# with loss of pressure; repressured to 3000# with leak thru inside valve next to stack on kill line. Operated valve.

Test #9 Repeated test. Pressured to 3000# with loss of pressure; repressured to 3000# with loss of approximately 100# during first seven minutes then leveling out for remaining six minutes of test.  
NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 2900#.

---

TESTING: Hydril with valves same as before.

Test #10 Pressured to 1500# with loss of approximately 100# during first twelve minutes then leveling out for remaining two minutes of test.

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 1400#.

---

TESTING: Upper Kelly Cock with pressure applied at bottom of kelly.

Test #11 Pressured to 3000# with pressure slowly rising approximately 50# during first eleven minutes then leveling out for remaining three minutes of test.

NO VISIBLE LEAK. PRESSURE STEADY AT APPROXIMATELY 3000#.

---