

No delay was observed to operation of the blowout control equipment at the conclusion of testing. Closures were made using closing unit pump only to the observed pressure of 1500# for test to ram type bops and 1500# for test to Hydril. Accumulators were pressured to 1500# at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were not hooked up - rig coming out of hole. No test desired to the lower kelly cock, nor to the drill pipe safety valve.

YELLOW JACKET TOOLS AND SERVICES, INC.

ODESSA, TEXAS

Test made by Hubert Nelms *Hubert Nelms*