

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-10424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0553789

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

UNIT AGREEMENT NAME

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Penroc Oil Corporation

JUL 11 1974

8. FARM OR LEASE NAME

Foxie-Federal

3. ADDRESS OF OPERATOR

P. O. Drawer 831, Midland, Texas 79701

9. WELL NO.

1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

10. FIELD AND POOL, OR WILDCAT

Wildcat

1980' FNL, 2086' FWL, Section 18

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 18, 20S, 28E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3293.8 GR

3304.8 KB

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐  
☐  
☐  
☐  
☐

PULL OR ALTER CASING

☐  
☐  
☐  
☐  
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒  
☐  
☐  
☐  
☐

REPAIRING WELL

☐  
☐  
☐  
☐  
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other)

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

5/24/74 Drilled 7 7/8" hole to 11,226' TD.

5/24/74 Ran 359 Jts. 11.6# & 13.5# 4 1/2" N-80 LTC casing - set @ 11,226'. Cemented first stage w/200 sacks 50-50 Pozmix w/2% gel, 5# salt and 3/4 of 1% CFR-2 per sack. Cemented second stage from 8993' w/150 sacks 50-50 Pozmix w/2% gel, 5# salt and 3/4 of 1% CFR-2 per sack. Ran temperature survey, top of cement @ 8400'.

RECEIVED  
JUL - 8 1974  
U.S. GEOLOGICAL SURVEY  
ALBUQUERQUE, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

*M. L. Roberts*

TITLE Vice President

DATE July 5, 1974

(This space for Federal or State office use)

TITLE

DATE

APPROVED

JUL 9 - 1974

R. L. BEEKMAN  
ACTING DISTRICT ENGINEER

\*See Instructions on Reverse Side