

Form C-103 (State BR Com #1)

November 5, 1974

Page 2

KCL wtr. Latched onto receptacle w/11,000# wt. Acidized Atoka w/1000 gals 7 $\frac{1}{2}$ % MS acid & 55,000 ft³ N₂. MP 6800#, ATP 6000#, ISIP 4200#, 5 min SIP 3500#, 15 min SIP 3200#. Flwd 49 BLW in 3 hrs on $\frac{1}{2}$ " ck, FTP 305#, gas ARO 2.003 MMCF for 5 hrs. Ran cross-over w/no-go on locking tool. Landed in nipple @ 10,020'. TP in 30 mins 4000#, CP 3600#. Flwd tbg (Atoka) on 20/64" ck 20 mins, FTP 1500#, CP remained 3600#. Shut in. Ran 4-point test on Morrow zone 10/16/74 and on Atoka zone 10/18/74. CAOF Morrow 2.014 MMCF. CAOF Atoka 2.261 MMCF. Shut in waiting on purchaser pipeline connections.