

YATES ENERGY CORPORATION

DAILY DRILLING/COMPLETION REPORT

WELL: YATES FEDERAL #20

FIELD: McMILLAN (7 RVS, QUEEN)

LOCATION: NE/4, SE/4, SEC 6, T-20-S, R-27-E

CO, STATE: EDDY COUNTY, NEW MEXICO

AFE # 1994-20

AFE COST: \$6,100

12/7/94 DUG OUT CMT FROM AROUND 7" CSG. SINK HOLE AROUND 7" CSG & OH. MIXED & PUMP 20 SX CMT DOWN SINKHOLE. MIRU BABER WELL SERVICE. NO TBG IN HOLE. RAN SINKERBAR TO 200' & STOPPED. TIH W/ TBG. TAG BRIDGE @ 248'. POOH & RAN NOTCHED 4 1/2" CSG SHOE ON 2 3/8" TBG. ROTATED NOTCHED COLLAR THRU 8' OF BRIDGE. FELL THRU TO 286'. UNABLE TO MAKE HOLE. POOH W/ TBG. RAN NOTCHED 2 3/8" COLLAR. TAGGED @ 286'. ROTATED & MADE 1'. POOH & RECOVERED PIECES OF TBG JAMMED INSIDE NOTCHED COLLAR. PARTED TBG FISH IN HOLE W/ IRON SUIFIDE SCALE @ 287'. SDFN. NOTIFIED BLM.

DAILY: \$2,555

TCTD: \$2,555

12/8/94 PERF 7" CSG @ 280' W/ 4 SHOTS. TIH W/ TBG TO 280' MIXED & PUMP 73 SX CLASS C. CMT TO SURF. MIXED & PUMP 25 SX CMT DOWN SINKHOLE. RD MOVE TO YATES FED #13.

DAILY: \$4,140

TCTD: \$6,695

12/9/94 LOADED HOLE W/ WATER. RAN DERRICK TAPE @ TAG TOC @ 89'. RAN HOSE TO TOC. MIXED & PUMP 17 SX CMT. FILLED 7" CSG TO SURF. HOLE FULL OF CMT.

DAILY: \$1,575

TCTD: \$8,270

12/10/94 INSTALLED DRY HOLE MARKER. CUT OFF ANCHORS. FILLED CELLAR. CLEANED LOCATION. WELL P&AD.

FINAL REPORT

DAILY: \$836

TCTD: \$9,106