

RECEIVED

LIVINGSTON RIDGE UNIT # 1
SECTION 36, T21S, R30E
EDDY COUNTY, NEW MEXICO

FEB 17 1975

O. C. C.

~~INTERNAL OFFICE~~

January 29, 1975	From 640' to 655' cleaning out cavings and cuttings. 10 hrs.
January 30, 1975	From 655' to 680' cleaning out 8" hole. Drilling on reamer cutters. 12 hrs.
January 31, 1975	From 680' to 700' Cleaned out to bottom. Drilling on reamer cutters. 13 hrs.
February 1, 1975	From 600' to 710' cleaning out running magnet. 11 hrs.
February 2, 1975	From 710' to 715' Drilling running magnet. 12 hrs.
February 3, 1975	From 715' to 720' Salt and anahydrite drilling running magnet. 8 hrs. 720' to 725' drilling, run magnet for junk cuttings. 4p.m. to 12 midnight in salt and anahydrite.
February 4, 1975	From 725' to 730' drilling and running magnet in salt.
February 5,	At 740' fishing 6 hrs. At 740' Fished out bit layed down fishing tools picked up drill string from 6a.m. to 3p.m. From 740' to 750' cleaning out and drilling. Run magnet for junk from 3p.m. to 12 midnight.
February 6, 1975	Drilling run magnet From 750' to 765'. 12 hrs. Drilling and running magnet and center spear from 765' to 785' worked 12 hrs.
February 7, 1975	From 785' to 800' Anahydrite and salt drilling on junk 12 hrs
February 7, 1975	From 800' to 820' anahydrite and salt drilling. Run magnet for junk. 12 hrs.
February 8, 1975	From 820' to 840' Anahydrite and salt Drilling junk 12 hrs. From 840' to 865' Anahydrite and salt Drilling on junk 12 hrs
February 9, 1975	Drilling junk from 865' to 880'. 12 hrs. From 880' to 900' from 12 noon to 12 midnight.
February 10, 1975	From 900' to 915' from 12 a.m. to 12 noon. From 915' to 935' anahydrite and salt from 12 noon to 12 mid.
February 11, 1975	From 935' to 950' anahydrite 12:01 a.m. to 12 noon. From 950' to 960' anahydrite and salt. Hole caving cleaning out cavings. 12 noon to 12 midnight.
February 12, 1975	Hole Caving From 960' to 970' in salt. 12:01 a.m. to 12 noon From 970' to 980' in salt hole caving. 12: noon to 12 Midnight
February 13, 1975	From 980' to 985' hole caving. 12:01 a.m. to 12 noon. From 985' no hole. Hole caving rigged up Halliburton preassuring up on casing. Hole will take fluid at the rate of 2 barrels per min. at 400 #. 12 noon to 12 midnight.