

LIVINGSTON RIDGE UNIT # 7
SECTION 36, T21S, R30E
EDDY COUNTY, NEW MEXICO

RECEIVED.

MAR 19 1975

February 28, 1975 T.D. to 1190'. Rigged up casers. Run 700' 7" Casing. Hit
Cavings 12 hrs. **J. C. C.**
Picked up drill tools. Cleaned out to 740'. 12 hrs. **ARTESIA, OFFICE**

March 1, 1975 T.D. to 1190' Cleaning out cavings. 12 hrs.
Cleaning out cavings. 12 hrs.

March 2, 1975 T.D. to 1190' Cleaning out to bottom hole caving. 12 hrs.
T.D. to 1190' Cleaning out. 12 hrs.

March 3, 1975 T.D. to 1190' Cleaning out hole caving. 12 hrs.
T.D. to 1190' Cleaning out hole caving. 12 hrs.

March 4, 1975 T.D. to 1190' Cleaning out cavings. Hole caving. 12 hrs.
Cleaning out cavings. 12 hrs.

March 5, 1975 Pulled 600' 7" pipe. String up 12 1/2 tools. Cleaning out at 200
12 hrs. Reaming out hole to 12" to 300'. 12 hrs.

March 6, 1975 From 360' to 460' Reaming. Reamed hole to 12 1/2". 12 hrs.
From 460' Cleaning up hole. Mudding up ready to run
casing. 12 hrs.

March 7, 1975 At 460' run pipe 9 5/8. 12 hrs.
T.D. 1180' Cleaning out. 12 hrs.

March 8, 1975 T.D. 1190' Cleaning out. 8 hrs.
T.D. 1190' Cleaning out cavings and plugs 8 hrs.
At 1190' Cleaning out. 8 hrs.

March 9, 1975 Cleaning out cavings. 12 hrs.
T.D. 1190' Cleaning out. 12 hrs.

March 10, 1975 Cleaning out. No shut off on water. 12 hrs.
Picked up under reamer. Reaming. 12 hrs.

March 11, 1975 Run 10 Ft. casing. Cleaning out casing. 12 hrs.
Cleaning out Casing. 12 hrs.

March 12, 1975 Cleaning out casing. 12 hrs.
Set pipe at 468 9 5/8 lay down under digger picked up drilling
tools cleaning out bottom. 12 hrs.

March 13, 1975 Reaming at 1190'. 24 hrs.

March 14, 1975 Cleaning out and reaming. 12 hrs. Under casing ran 20 feet
joint of 9 5/8 casing. 12 hrs.

March 15, 1975 T.D. 1190' Cleaning out. 12 hrs.
T.D. 1190' Cleaning out to bottom. 12 hrs.

March 16, 1975 Hole caving, casing set at 470' cleaning out to bottom. 24 hrs.