OF COPIES RECEIVED	3					Para C-103
DISTRIBUTION		- 4				Supersedes Old
SANIA FE	1	-	NEW MEXICO OIL CONSERVATION	COMMISS	ION	C-102 and C-103 Effective 1-1-65
FILE	1	1				
U.S.G.S.			R	ECE	IVED	5a. Indicate Type of Lease
LAND OFFICE	 					State XX Fee
CPERATOR				NOV 6	1974	5. State Oil & Gas Lease No.
						L 184
CC NOT USE THIS FO	SL	INDR	Y NOTICES AND REPORTS ON WELLS	FEREN	<b>G</b> .	
				1912 <b>2</b> 194	<u>-876185</u>	7. Unit Agreement Name
WELL WEL	<u> </u>	<u>s</u>	отиса-			
2. Name of Operator						8. Farm or Lease Name
GREAT WESTERN	DR]	LLI	G COMPANY -			BURTON STATE COM.
Address of Operator						9. Well No.
P. O. BOX 1659	)		MIDLAND TX 79701			1
4. Location of Well				······		10. Field and Pool, or Wildcat
UNIT LETTERG			.980YEET FROM THE NORTH LINE AND	1980	FEET FROM	DUDTON TILAT MODDON
			28 TOWNSHIP 20-S RANGE			
mmmmm	7.77	777		· ·		
	]]]	J]]	GL 3223'	etc.)		EDDY
16.	Ch	eck /	ppropriate Box To Indicate Nature of N	lotice R	ebort or Ot	her Data
						T REPORT OF:
PERFORM REMEDIAL WORK			PLUG AND ABANDON REMEDIAL W	ORK		ALTERING CASING
TEMPORARILY ABANDON	-		COMMENCE	SRILLING OP	NS.	PLUG AND ABANDONMENT
PULL OR ALTER CASING			CHANGE PLANS CASING TEST	FAND CEMEN	ХХ вость	
			OTHER			
OTHER			L]			
17. Describe Proposed or Co work) SEE RULE 1103.	mplet	leu Op	rations (Clearly state all pertinent details, and give	pertinent d	ates, including	estimated date of starting any proposed

Spudded 3:00 PM 11-1-74. Drilled 172" surface hole to 610'. Lost returns @ 140'. Mixed 2 pits of mud and spotted in hole. Set 13 3/8" OD, 48#/ft., H-40 ST&C csg. @ 610' and cemented with 750 sx Class "C" + 2% CaCl. Plug down at 5:40 PM 11-2-74. Cement did not circulate. 11-3-74 Ran temp. survey and found cement at 275' outside the 13 3/8" csg. Ran 3/4" Kobe tog. & tagged top cement at 225'. Re-cemented w/467 sx Class "C" + 4%CaCl down 1" tbg. between 13 3/8" csg. & 172" hole in 5 stages. Cement circulated with approx. 20 sx excess. Job completed at 6:53 PM 11-3-74. Cement felled back overnight. 11-4-74, recemented top of 13 3/8" csg. with 2 yards redi-mix concrete. Total sx 1217 plus 2 yards redi-mix concrete. WOC 24 hrs. plus. Tested 13 3/8" csg and BOP to 600 psi for 30 minutes - held. Drld. cement from 540' to

610' and tested bottom of hole to 300 psi for a5 minutes - held. Now drilling 122" hole at 610'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Assistant Chief Engineer TITLE DATE NOV. 5, 1974

1. a. Gresent

TITLE OIL AND GAS INSPECTOR