FEDERAL "OO" #2 3/6 (55) 11,165 ND lm, 7-7/8 hole, 10.0-38-5.0. finish POH w/ 7" magnetic bskt, rec 2 large & 2 small pieces of rock bit cone, ran 7-7/8 mill tooth bit, reamed & cleaned out from 11,076-11,156, 80', lost circ, mixed mud & regained circ, drld 9', unable to get by junk w/ bit, now POH, will rerun magnetic bskt. FEDERAL "00" #2 (56) 11,225 drlg 1m & sh, 7-7/8 hole, NND, 10.0-38-7.0. 3/7 ran 7" magnetic bskt, fished & rec remainder of rock bit cones in 16 hrs. FEDERAL "00" #2 (57) 11,398 drlg lm & sh, 7-7/8 hole, NND. 10.0-37-10.0. 3/8 3/9 (58) 11,500 TD lm & sh, 7-7/8 hole, NND, 10.2-40-4.0. finish hole, circ 4 hrs, now POH to run OH logs. 3/10 11,500 TD lm & sh, NND, 10.2 - 40 - 4.0.finish POH, Dresser-Atlas ran GR & Dual Lateralog 2600-11,500 & BHC-N-Density, GR & Caliper logs from 0-11,500, total of 15 hrs, ran bit to bottom, circ 2 hrs, now POH to run csg. FEDERAL "OO" #2 11,500 TD lm & sh, WOC on 5½ csg, finish POH, ran 224 jts 3/11 17.0# N80 + 55 jts 15.50# K55 5½ 8rd LT&C csg to 11,500, Howco cmtd csg on bottom w/ 1100x TlLW cmt containing .08% Halad 22 + 4# KCL/x + 250x Class H cmt containing .4% Halad 9 preceded cmt w/ 12 bbls mud flush, PD @ 3:45 am 3/11/75, cmt did not circ, WOC, prep to run temp survey after 8 hrs. FEDERAL "00" #2, 11,500 TD. 3/12 NU 5½ csg, Worth Well ran temp survey, T/cmt @ 4665, RD, rel Marcum Drlg Co rig @ 12:30 pm 3/11/75, prep to MOR. FEDERAL "00" #2, 11,500 TD. 3/13 MOR. FEDERAL "OO" #2, 11, 500 TD. 3/14 Hold for compl. FEDERAL "00" #2, 11,500 TD. 3/15 Hold for compl. 3/17 Prep to MI unit to compl. FEDERAL "00" #2, 11,500 TD. MIRU X-Pert Well Serv unit 3/17/75, instl BOP, unload & 3/18 rack 2-3/8 tbg, SD for high wind. FEDERAL "OO" #2, 11,500 TD. Ran 4-3/4 bit, 5½ csg sc raper on 4 - 3½ DC's & 2-3/8 tbg 3/19 to 11,291, drld cmt to 11,390, circ clean, SDFN. FEDERAL "00" #2, 11,500 TD. Drld cmt from 11,390-11,448, circ clean, displ hole w/ 3/20 CaCl wtr, POH, Welex ran GR-Collar-Corr log from 8900-11,455, SDFN, prep to perf.

6