

IP (Atoka) Perfs 11,441-449' CAOF 9496 MCFGPD, GOR 19,900;
Grav (Gas) NR; (Cond) 54; SIWHP 3707#

CONTR	Moranco	OPR'S ELEV	3470'	CL	PD	11,800'	RT
-------	---------	------------	-------	----	----	---------	----

5-3-75 DISREGARD & RE-ISSUE TO SHOW CORRECTED INFORMATION
F.R. 12-9-74
(Atoka)
12-31-74 Drlg 3185'
1-7-75 Drlg 6010' 1m
1-14-75 Drlg 9536' 1m
1-21-75 Drlg 10,900' 1m & sh
1-28-75 Drlg 11,445' 1m & sh
DST 11,210-240', Pkr Failed
DST 11,203-240', open 1 hr 30 mins, GTS in 20
mins @ 250 MCF/GPD, incr to 500 MCF/GPD thru 3/8"
chk, SFP 130#, rec 50' Cond + 1074' M & Cond CWB,
1 hr 30 min ISIP 4867#, FP 604-814#, 3 hr FSIP
4867#

2-4-75 TD 11,575'; WOCU
2-12-75 TD 11,575'; WOCU
2-19-75 TD 11,575'; PBD 11,542'; Prep Run 4 Points
Perf @ 11,441', 11,444', 11,445', 11,446',
11,447', 11,448', 11,449' w/1 SPI
2-26-75 TD 11,575'; PBD 11,542'; Prep Calc Pot
3-3-75 TD 11,575'; PBD 11,542'; WO Pot
3-24-75 TD 11,575'; PBD 11,542'; COMPLETE

(Atoka) FOUR POINT GAUGES:

Flwd 630 MCFGPD, 1.250" orifice, 90 mins TP 3620#
Flwd 1201 MCFGPD, 1.250" orifice, 60 mins, TP 3522#
Flwd 1543 MCFGPD, 1.250" orifice, 60 mins, TP 3460#
Flwd 2237 MCFGPD, 1.250" orifice, 60 mins, TP 3290#
Atoka Discovery, No Suggested Field Name

3-24-75 Continued
LOG TOPS: Delaware Sand 3750', Bone Spring 6667',
Wolfcamp 9933', Strawn 11,108', Strawn Reef
11,200'
3-29-75 COMPLETION REPORTED
5-3-75 AMENDED COMPLETION