

EDDY

Entered 11/1

NH

YATES, HARVEY E. CO., INC 12 Cedar Hills Com. Page 3

Sec 15, 1218, R27E

6-10-75 TD 11,750'; Prep Perf
Acid (11,545-633') 3000 gals
Flwd 3400 MCFGPD thru 3/4" chk, TP 220# (11,545-633')
6-17-75 TD 11,750'; Fshg Pkr
Perf (Morrow) 11,332-352', 11,422-448' w/1 Shot
per 2'
Acid (11,332-448') 5000 gals
6-24-75 TD 11,750'; SI
7-1-75 TD 11,750'; SI
Flwd 3750 MCFGPD in 2 hrs thru 3/4" chk, TP 250#
(11,332-448')
7-14-75 TD 11,750'; SI
7-23-75 TD 11,750'; Tstg
8-4-75 TD 11,750'; Waiting to Perf Strawn
9-3-9 NM

8-12-75 TD 11,750'; SI
Perf (Strawn) @ 10,411', 10,413', 10,415', 10,417',
10,424', 10,426', 10,428', 10,430' w/1 SPI
Perf (Strawn) @ 10,439', 10,441', w/2 SPI
Acid (10,411-441') 2500 gals
8-19-75 TD 11,750'; Prep run 4 Points
8-26-75 TD 11,750'; WO Pot (Strawn)
9-2-75 TD 11,750'; WO OCC Pot
CAOF 5155 MCFGPD (10,411-441')
9-15-75 TD 11,750'; Complete
Morrow Completed 7-22-75
(Strawn) FOUR POINT GAUGES:
Flwd 212 MCFGPD, 1" orifice, 60 mins, TP 2802#
Flwd 371 MCFGPD, 1" orifice, 60 mins, TP 2743#
Flwd 568 MCFGPD, 1" orifice, 60 mins, TP 2679#
Flwd 1019 MCFGPD, 1" orifice, 60 mins, TP 2532#

9-3-9 NM

NM

(Morrow) FOUR POINT GAUGES:

9-20-75 COMPLETION ISSUED

9-3-9 NM