

O'BRIANT ENGINEERING COMPANY

316 BUILDING OF THE SOUTHWEST
MIDLAND, TEXAS 79701
915 - 693-3172

JAMES F. O'BRIANT
RESIDENCE 694-6907
MOBILE 663-4044

EUGENE V. PRINTZ
RESIDENCE 694-1791
MOBILE 667-5634

W. H. GILMORE, JR.
RESIDENCE 662-5578
MOBILE 663-4063

May 16, 1975

Mr. George Yates
Harvey E. Yates Co., Inc.
Suite 1000, Security National Bank Building
Roswell, New Mexico 88201

In Re: Casing Report
Cedar Hills Unit #2
Eddy County, New Mexico

Dear Mr. Yates:

On April 29, 1975, 5 1/2" production casing was placed in the Cedar Hills Unit #2 well and cemented. Casing setting data follows (from bottom to top); all casing is 5 1/2" with LT&C:

1 - Halliburton differential fill shoe	2.00'
1 - jt. 20#, N-80 casing	41.42'
1 - Halliburton differential fill collar	1.70'
22 - jts. 20#, N-80 casing	907.92'
1 - Halliburton DV multiple stage cementer	2.65'
13 - jts. 20#, N-80 casing	527.92'
60 - jts. 17#, S-95 casing	2,742.26'
161 - jts. 17#, N-80 casing	6,591.47'
2/ - jts. 20#, N-80 casing	881.21'
1 - cut off jt. 20#, N-80 casing	36.45'
Total Pipe	11,735.00'
KB to CHF	15.00'
Casing set at	11,750.00'

NOTE:

Top of differential fill collar:	11,705' KB
Top of first marker joint (21.13'):	11,305' KB
Top of DV tool:	10,794' KB
Top of second marker joint (20.73'):	10,351' KB
Top of 20#, N-80 casing:	10,266' KB

EX. C - PAGE 1 / OF 3