

Coquina Oil Corporation
A M Federal No. 1
Drill Stem Test Summary
Page 2
July 11, 1975

DST No. 5	10,855' to 10,930'	Lower Morrow
15" Preflow	2721-2825 psi	Strong blow - GTS 3" @ max rate of 2200 MCF WTS 13", SP 40-70 psi.
60" ISIP	4525 psi	
60" Flow	3075-3552 psi	Flowed SW in surge. Mist killed flare - SP 80-100 psi.
120" FSIP	4525 psi	
I&FHyd	5617 psi	
BHT	160°F	

Rec.: 5700' Slight Salty Water - Cl 35,000 ppm.