

RECEIVED

AUG 19 1975

DST'S ON WAGNER FEDERAL #2

O. C. C.
ARTEBIA, OFFICE

DST #1 6126-6136' Bone Springs

15" Preflow	45-45 psi	Strong blow - GTS 8 1/2" @ 155 MCF
60" ISIP	2859 psi	
60" Flow	45-45 psi	Strong blow w/5 psi SP - 242 MCFPD dec to 155 MCFPD stabilized.
120" FSIP	2844 psi	
IHyd	3144 psi	
FHyd	3084 psi	
BHT	124 F	

Rec.: 55' DF, C1 155,000 ppm.

DST #2 8020'-8085'

15" Preflow	151-151 psi	Strong blow - GTS 13" @ 3 psi SP - 242 MCF.
60" ISIP	3069 psi	
60" Flow	136-211 psi	Strong blow w/max rate 283 MCF dec to 73.6 MCD at end of test
120" FSIP	2784 psi	
IHyd	4178 psi	
FHyd	4118 psi	
BHT	138 F	

Rec.: 675 HGCO (45 API @ 60 F) + 130' GCDF, wtr C1 160,000
Pit wtr C1 165,000 ppm.

DST #3 8085'-8207'

15" Preflow	75-75 psi	
60" ISIP	196 psi	
60" Flow	75-75 psi	
120" FSIP	181 psi	
IHyd	4193 psi	
FHyd	4148 psi	

Rec.: 22' DF - slight oil cut.

DST #4 10,250'-10,361' Upper Morrow

15" Preflow	1429-1367 psi	Strong blow, GTS 4" max SP 40 psi @ 1200 MPF inc to 20 psi @ end of PF.
60" ISIP	3925 psi	

CON'T ON NEXT PAGE