

Cities Service Oil Company #1 Little Box Canyon Unit - continued

WOC 21 hrs. Tested 9-5/8" casing to 1500# for 30 minutes with no drop in pressure. Drilled float and 1/2 shoe joint and tested to 1500# for 30 minutes with no drop in pressure.

USGS was notified and witnessed cementing job.

RECEIVED

JUL 1 1977

U. S. GEOLOGICAL SURVEY  
ARTESIA, NEW MEXICO