

CITIES SERVICE COMPANY
 LITTLE BOX CANYON UNIT #1

CON'T. FROM PAGE 1

CHART 2

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS./MIN.</u>		<u>PSIG @ 5,976 FEET</u>
6-29-79	8:30 AM	69 HRS.	00 MIN.	1648 GUAGE BACK TO 5,976--TEST
	9:00 AM	69	30	1648 SHUT-IN
	9:15 AM	69	45	1648
	9:30 AM	70	00	1636
	9:45 AM	70	15	1625
	10:00 AM	70	30	1617 END OF RATE I
6-29-79	10:15 AM	70	45	1597
	10:30 AM	71	00	1577
	10:45 AM	71	15	1568
	11:00 AM	71	30	1557 END OF RATE II
6-29-79	11:15 AM	71	45	1535
	11:30 AM	72	00	1496
	11:45 AM	72	15	1482
	12:00 NOON	72	30	1465 END OF RATE III
6-29-79	12:15 PM	72	45	1412
	12:30 PM	73	00	1366
	12:45 PM	73	15	1302
	1:00 PM	73	30	1260 END OF RATE IV, SHUT-IN
6-29-79	1:15 PM	73	45	1317 BEGIN BUILD-UP
	1:30 PM	74	00	1350
	1:45 PM	74	15	1372
	2:00 PM	74	30	1403
	2:15 PM	74	45	1418
	2:30 PM	75	00	1429
	3:30 PM	76	00	1467
	4:30 PM	77	00	1493
6-29-79	5:30 PM	78	00	1511
6-29-79	10:30 PM	83	00	1551
6-30-79	3:30 AM	88	00	1586
6-30-79	10:30 AM	95	00	1612 GUAGE OUT, END OF TEST

NOTE: FLOWING D. W. PRESSURE AT 11:00 AM 6-26-79, WAS 626 PSIG.
 SHUT-IN D. W. PRESSURE AT 8:15 AM 6-29-79, WAS 1377 PSIG.
 SHUT-IN D. W. PRESSURE AT 11:00 AM 6-30-79, WAS 1342 PSIG.