

CITIES SERVICE OIL COMPANY
IVES "A" No. 1

CON'T. FROM SHEET 1

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS./MIN.</u>		<u>PSIG @ 11,366 FEET</u>
4-2-79	4:15 PM	00 HRS.	00 MIN.	2855 BEGIN BUILD-UP
		00	15	3477
		00	30	4096
		00	45	4371
		01	00	4475
		01	30	4571
		02	00	4603
		03	00	4646
		04	00	4664
4-2-79	9:15 PM	05	00	4678
4-3-79	2:15 AM	10	00	4713
		15	00	4730
4-3-79	9:15 AM	17	00	4736 GAUGE OUT, END OF TEST

NOTE: FLOWING D.W. PRESSURE AT 11:30 AM, 3-30-79, WAS 2347 PSIG.
SHUT-IN D.W. PRESSURE AT 11:30 AM, 4-2-79, WAS 3687 PSIG.
SHUT-IN D.W. PRESSURE AT 9:30 AM, 4-3-79, WAS 3670 PSIG.