

State of New Mexico
Energy, Minerals and Natural Resources Department

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

3 Copies
proprietor
Office

DISTRICT I
Box 1980, Hobbs, NM 88240

DISTRICT II
J. Drawer DD, Artesia, NM 88210

DISTRICT III
200 Rio Brazos Rd., Aztec, NM 87410

WELL API NO.

30-015-21578

5. Indicate Type of Lease

STATE ☒

FEE ☐

6. State Oil & Gas Lease No.

K-5115

7. Lease Name or Unit Agreement Name

property code - 12501
Stonewall EP State Com

8. Well No.

1

9. Pool name or Wildcat

Saladar Strawn - 84412

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL ☐
WELL ☐

GAS ☒
WELL ☒

OTHER ☐

2. Name of Operator

YATES PETROLEUM CORPORATION - Ogrid-75575

3. Address of Operator

105 South Fourth Street - Artesia, NM 88210

4. Well Location

Unit Letter F : 1980 Feet From The North Line and 1980 Feet From The West Line

Section 30

Township 20S

Range 28E

NMPM

Eddy

County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

3282' GR

11.

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOB ☐

OTHER: Acidize ☐

SUBSEQUENT REPORT OF:

RECEIVED

PLUG AND ABANDONMENT ☐

FEB 28 1996

OIL CON. DIV. ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2-15-96 - Rigged up wireline. TIH with 1-11/16" collar locator/gamma ray tool and tagged fill at 10020'. TOOH. TIH with bit, drill collars and tubing and tagged fill. Rigged up swivel. Washed down to cement retainer at 10152'. Displaced hole with 2% KCL. TOOH and laid down drill collars. Rigged up wireline. TIH w/5-1/2" Uni VI packer with 1.875" XL on/off tool to 9900'. Shut well in.
2-16-96 - Run packer down to 10105'. Spotted 3 bbls 15% Ferrachek acid. Laid down 9 joints tubing. Nippled down BOP. Nippled up tree. Set packer at 9822'. Loaded annulus with 51 bbls 2% KCL water. Pressured to 500 psi. Rigged up treesaver. Acidized with 2000 gallons 15% Ferrachek acid with 50% CO2. Nippled down treesaver. Flowed well to pit for cleanup. Swabbed and flowed.
2-17-26-96 - Flowed and swabbed for cleanup.
2-27-96 - Flow and swab well for cleanup. Shut well in. Released well to production department.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Rusty Klein

TITLE Production Clerk

DATE 2-27-96

505-748-1471
TELEPHONE NO.

TYPE OR PRINT NAME Rusty Klein

(This space for State Use)

ORIGINAL SIGNED BY TIM W. GUM
DISTRICT II SUPERVISOR

TITLE

DATE

MAR 4 1996