

IP (Morrow) Perfs 10,828-894' CAOF 3439 MCFGPD, GOR 94,700,
Grav (Gas) .620, (Cond) 49.7, SIWHP 3360#

CONTR: Moranco OPR'S ELEV 3323' GL PD 11.400' RT

F.R. 5-19-75
(Morrow)
7-14-75 Drlg 2005' anhy & lm
7-21-75 Drlg 5165' lm
7-28-75 Drlg 7805', lm & sh
8-4-75 Drlg 10,170' lm & sb
8-11-75 TD 11,105'; Prep Drill
DST (Upper Morrow) 10,750-910', open 2 hrs 30 mins,
GTS 6 mins @ 3611 MCFGPD incr 5000 MCFGPD @ end test,
rec 430' Cond, 1 hr 30 min ISIP 4452#, FP 1072-1411#,
4 hr FSIP 4410#, HP 5663-5580#, BHT 165 deg
DST (Morrow) 10,998-11,105', open 30 mins, & Pkr
Failed, rec 90' DM
8-19-75 TD 11,160'; WOCU
DST (Morrow) 10,940-11,154', open 2 hrs, rec 300'
DF, 1 hr 30 min ISIP 3414#, FP 218-262#, 2 hr 30
min FSIP 2603#, HP 5615-5593#, BHT 168 deg
9-3-6 NM

EDDY
PENROC OIL CORP.

Wildcat
1 Wright Federal
Sec 6, T20S, R28E

NM
Page 2

8-25-75 TD 11,160'; PBD 10,980'; Prep to run Four Points
Perf (Morrow) 10,828-832', 10,838-844', 10,867-
873', 10,891-894' w/1 SPF
Acid (10,828-894') 3000 gals
Flwd 5000 MCFGPD in 13 hrs thru 1/2" chk, TP
350# (10,828-894')

9-2-75 TD 11,160'; PBD 10,980'; Calc Pot

9-8-75 TD 11,160'; PBD 10,980'; WO OCC Pot
CAOF 3439 MCFGPD (10,828-894')

9-15-75 TD 11,160'; PBD 10,980'; Complete
(Morrow) FOUR POINT GAUGES:
Flwd 971 MCFGPD, 1.250" orifice, 60 mins, TP 2910#
Flwd 1065 MCFGPD, 1.250" orifice, 60 mins, TP 2805#
Flwd 1451 MCFGPD, 1.250" orifice, 60 mins, TP 2560#
9-3-6 NM

9-15-75 Continued
Flwd 2073 MCFGPD, 1.250" orifice, 60 mins, TP 2110#
LOG TOPS: Delaware Sand 2630', Bone Spring 4262',
Second Bone Spring Sand 6015', Third Bone Spring
Sand 8163', Wolfcamp Lime 8675', Strawn 9395', Lower
Strawn 9867', Morrow Shale 10,761', Barnett 11,093'

9-20-75 COMPLETION ISSUED

9-3-6 NM