

FLUID SAMPLE DATA				Date 9-23-75		Ticket Number 774127	
Sampler Pressure _____ P.S.I.G. at Surface				Kind of Job OPEN HOLE TEST		Halliburton District ARTESIA	
Recovery: Cu. Ft. Gas _____				Tester MR. RITTER		Witness MR. TALLEY	
cc. Oil _____				Drilling Contractor WEK DRILLING COMPANY #2 PW S			
cc. Water _____				EQUIPMENT & HOLE DATA			
cc. Mud _____				Formation Tested Morrow			
Tot. Liquid cc. _____				Elevation 3171' Ft.			
Gravity _____ ° API @ _____ ° F.				Net Productive Interval 12' Ft.			
Gas/Oil Ratio _____ cu. ft./bbl.				All Depths Measured From Kelly Bushing 11'			
RESISTIVITY _____ CHLORIDE CONTENT _____				Total Depth 11270' Ft.			
Recovery Water @ _____ ° F. _____ ppm				Main Hole/Casing Size 7 7/8"			
Recovery Mud @ _____ ° F. _____ ppm				Drill Collar Length 805' I.D. 2.25"			
Recovery Mud Filtrate @ _____ ° F. _____ ppm				Drill Pipe Length 10409' I.D. 3.340"			
Mud Pit Sample @ _____ ° F. _____ ppm				Packer Depth(s) 11242' - 11248' Ft.			
Mud Pit Sample Filtrate @ _____ ° F. _____ ppm				Depth Tester Valve 11225' Ft.			
Mud Weight 9.8 vis 35 cp							
TYPE		AMOUNT		Depth Back Ft. Pres. Valve		Surface Choke Bottom Choke	
Cushion				1" Adj.		.75"	
Recovered		70 Feet of		Slightly gas cut drilling mud.			
Recovered		Feet of					
Recovered		Feet of					
Recovered		Feet of					
Recovered		Feet of					
Remarks		SEE PRODUCTION TEST DATA SHEET.....					
TEMPERATURE		Gauge No. 1920		Gauge No. 1919		Gauge No.	
Depth:		11230' Ft.		11266' Ft.		Ft.	
24 Hour Clock		24 Hour Clock		Hour Clock		TIME	
Est. ° F.		Blanked Off No		Blanked Off Yes		Blanked Off	
Actual 175 ° F.		Pressures		Pressures		Pressures	
		Field Office		Field Office		Field Office	
Initial Hydrostatic		5709 5728		5765 5761			
Flow Initial		46 39		46 48			
Flow Final		46 44		46 53			
Closed in		4563 4582		4558 4581			
First Period						Reported Minutes	
						30 29	
						60 60	
Flow Initial		46 51		46 62			
Flow Final		93 95		92 99			
Closed in		4563 4577		4558 4574			
Second Period						Reported Minutes	
						180 181	
						360 360	
Flow Initial							
Flow Final							
Closed in							
Third Period						Reported Minutes	
						Final Hydrostatic	
		5709 5712		5720 5724			