

N. M. O. C. C. COPY  
UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRI  
(Other instruction  
verse side)DATE  
on re-Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0557562

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Wright Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Undes.-Morrow

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 6-20S-28E

12. COUNTY OR PARISH

Eddy

13. STATE

N. M.

1. OIL ☐ GAS ☒ OTHER ☐  
WELL WELL

2. NAME OF OPERATOR

Penroc Oil Corporation

3. ADDRESS OF OPERATOR

P. O. Drawer 831, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)

At surface

1980' FNL &amp; 1980' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3364.5 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.)\*

Well spudded @ 9:30 am 11/1/75.

Ran 10 jts 13 3/8" 48# casing (445.38') set @ 415' rotary table  
measurement & cemented w/425 sx Class C 2% CaCl, circulated cement  
100 sx. Plug down @ 2:30 pm 11/2/75. WOC 12 hrs, tested BOP w/1000#,  
test OK.Ran 74 jts 8 5/8" casing (292.86' of 32# & 2211.21' of 24#) set @  
2500' rotary table measurement & cemented w/700 sx Halco-lite, 5#  
gilsonite & 1/4# flo-seal/sx followed w/200 sx Class C 2% CaCl.  
Cement circulated approximately 5 sx. Plug down @ 6:30 am 11/7/75.  
WOC 18 hrs, tested BOP to 2000#, test OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE President

DATE 11/14/75

(This space for Federal or State office use)

APPROVED

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

\*See Instructions on Reverse Side

RECEIVED

NOV 17 1975

U. S. GEOLOGICAL SURVEY  
ARTESIA, NEW MEXICONOV 18 1975  
G. L. BEEKMANN  
ACTING DISTRICT ENGINEER