

Mobil "10" Federal No. 1 (continued)

27th - T.D. 336'. Bit # 2, rerun, in @ 336'. PP 1800# @ 58 SPM, Wt. 10,000# @ 50 RPM. Mixed 2 sxs. fiber, 4 sxs. gel, 8 sxs. hulls, and hauled 8 loads water.

1" Stage IV

No fill up, 75 sxs. Class "C" w/4% CaCl & 3 sxs. cotton seed hulls

1" Stage V

No fill up, 75 sxs. Class "C" w/4% CaCl, plug down @ 12:45 p.m.

1" Stage VI

Found top of cement @ 70', cemented w/100 sxs. Class "C" w/4% CaCl, plug down @ 4 p.m., 10-27-75.

1" Stage VII

Found top of cement @ 60', used 8 yds. ready-mix w/1/2" aggregate and 4% CaCl and 7 sxs. mix. Cement to surface at 6:30 p.m., 10-27-75.