

David Fasken
Mobil "10" Federal No. 1
Drill Stem Test Summary

D.S.T. NO. 5 continued:

Inside Chart

IHP - 4412
FHP - 4512
PFP - 100 to 125 in 10 mins.
IFP - 275
FFP - 325 in 120 mins.
ISIP - 3517 in 120 mins.
FSIP - 3492 in 240 mins.
FHT - 204° F

Outside Chart

IHP - 4436
FHP - 4563
PFP - 90 to 100 in 10 mins.
IFP - 251
FFP - 302 in 120 mins.
ISIP - 3494 in 120 mins.
FSIP - 3493 in 240 mins.

D.S.T. NO. 6, 8730'-8832'

12-6-75

Went in hole for straddle packer test, set packer, would not hold.

D.S.T. NO. 7, 8730'-8781'

12-7-75

Went in hole for straddle packer test, set packer, would not hold.

D.S.T. NO. 8, 9260'-9362' (Atoka)

12-7-75

No show of oil, gas, or water. Preflow 100-125 in 30 mins., ISIP 250 in 2 hrs., IFP 50, FFP 100 in 60 mins., FSIP 200 in 2 hours.

D.S.T. NO. 9, 8580'-8682' (Canyon)

12-8-75

No show of oil, gas, or water. Preflow 150-150 in 30 mins., ISIP 1449 in 2 hrs., IFP 50, FFP 175 in 60 mins., FSIP 2471 in 3 hrs.

D.S.T. NO. 10, 8044'-8146' (Cisco)

No show of oil, gas, or water. Preflow 200-200 in 30 mins., ISIP 2895 in 1 hour, IFP 225, FFP 250 in 60 mins., FSIP 2845 in 120 mins.