

1-17-76 - 2078', Drlg, (18')

Bit #3, 7 7/8" HTC OSC 3-J, drld 18' in 3/4 hrs.

WOB 6M#, RPM 60, pmp pressure 600 psi.

Mud 9.9#/gal, Vis 33, Cl 155M

Drld 3/4 hrs, Trip 7 hrs, 16 1/4 hrs: Mixed 100 sx regulated fill-up cmt, 3% CaCl, 5#/sx Coalite and 1#/sx celloflake Displace to 468 & POOH w/DP. WOC 5 1/2 hrs. RIH w/ bit & DC's.

Tag @ 515'. Mixed LCM in mud. Drld out bridge and fell thru almost immed. Had full returns. RIH to bttm by running 180' circulating out. Losing some each time. Tag TD & circ mud. Started drlg w/full returns.

1-18-76 - 2134', Prep to P & A - plan to skid rig. (56')

Bit #3, 7 7/8" HTC OSC 1J, drld 74' in 3 hrs.

WOB 6M#, RPM 60, pmp pressure 600 psi.

Mud 9.9#/gal, Vis 33, Cl 155,000

Dev Surv 3 1/2" @ 2106'

Drld 2 1/2 hrs, Trip 6 3/4 hrs, Serv Rig 1/4 hr, LD DP 2 3/4 hrs,

Trip 1030' 125 sx "H" w/3% CaCl 1 hr,

ND BOPE 5 hrs, 1 1/4 hrs Trip in hole to tag. Tag @ 827'. Fell thru bridge lowered to 1306' w/no tag or cmt. Trip OOH

NU BOP 1 1/4 hrs, Trip in hole. Circ'd & rec 95 vis & 11 ppg -

Still some loss circ 1/4 hr.