

1-13-76 - 2060', WOC, (591')

Bit #2, 7 7/8" HTC OSC-3, drld 1582' in 32 hrs.

WOB 30M#, pmp pressure 400 psi.

Mud FW

Dev Surv 1° @ 1500'.

Drld 11½ hrs, Repairs ¼ hr, Totco ¼ hr, Cmt & WOC 12 hrs.

POOH, RIH w/ 17 jts OE DP to 535'. Mix & pmp 150 sx regulated cmt, WOC 3 hrs, Attempt to fill hole w/no success, RIH w/ DP to 850 ± w/ no cmt tagged. Cmt'd w/ add'l 250 sx regulated cmt thru open-ended DP @ 535'. WOC. Hole will fill if pmp rate 3 BPM. RIH w/ DP to 850' w/ no tag. Now mixing LCM w/ DP @ 535'.

Cumulative Total: \$44,435 Mud: \$16,445

Big Eddy Unit #45

Wildcat 10/16

1-14-76 - 2060', WOC

7½ hrs Circ w/ partial returns. Returns improving then going.

¼ hrs Circ w/loss of 3 BPM. Cmt w/ 100 sx regulated cmt thru open ended DP @ 470. Mix & pmp @ 3 BPM.

2½ hrs WOC

1 hr Fill hole & held ok

1 hr TIH. T/cmt at 521'

2 hrs Drld cmt to 553' w/full returns then fell free & lost 100% of returns.

1 hr POOH w/ bit

½ hr Trip in hole w/ O. E. DP 557'

2 hrs WO Dowell

½ hr Mixed Gel & LCM -able to get FL within 45' of surf but no return

BIG EDDY UNIT #45 Cont.

1 hr Cmt w/ 50 sx Class C w/3% CaCl, 4% gel, ¼#/sx Flocele w/DP @ 557'. FL still @ 45'.

-5 hr WOC

Cumulative Total: \$51,685 Mud: \$20,795