

1-10-76 - 1072', WOC, (229')

Bit #2, 7 7/8" OSC 3J, drld 594' in 61½ hrs.
Drld 6½ hrs, Trip 2 hrs, Totco ½ hr, Serv ½ hr
2 hrs Wait on Dowell FL 70' from Surf.
½ hr Cmt 100 sx Class H - 3% CaCl, 15.8 ppg - proceeded w/
4 sx Fiber w/gel.
½ hr POOH - FL at 125'
6 hrs WOC
1½ hr RIH w/ DP to 557'. No fill. Tagged & couldn't
fill hole.
1½ hrs Cmt w/ 100 sx Class H, 3% CaCl, 15.8 ppg
Trip OOH - GL @ 80'
3 3/4 hrs WOC. Attempt to fill hole.

1-11-76 - 1072', WOC (0')

1½ hrs RIH No tag. PU to 434'.
3/4 hrs Cmt 100 sx Regular. flow type cmt.
½ hr POOH w/ DP
7 hrs WOC - filled hole after 2½ hrs WOC & hole stood full.
3/4 hrs RIH w/ bit, DC's Tag cmt @ 481'.
3/4 hrs Drld cmt 481 to 553'. Lost returns gradually w/complete.
1 3/4 hrs Attempt to establish circ w/ mud.
5 hrs POOH, stood back DC's, RIH to 535', w/ open ended DP.
3½ hrs Mix LCM thru pmp truck, returns established partial returns.
1 hr Wait on wtr. Hole bridged.
1 hr Work thru bridge at 515' w/ open ended DP
1 hr Trip for bit & DC's

BIG EDDY UNIT #45 Cont.

1-12-76 - 1469', Drlg without returns, (397')

Bit #2, 7 7/8" HTC OSC 3J, drld 991' in 20½ hrs.
WOB 15-30M#, RPM 65, pmp pressure 500 psi.
Mud: wtr.
2 hrs Wash out bridge @ 530'
½ hr Serv rig
2 3/4 hrs Trip @ 530'
3 hrs Wait on Dowell
½ hr Mix gunk sq
½ hr WOC
1 hr Trip in hole - no circ
½ hr Wait on orders.
3 hrs Trip for DC's & BHA
10½ hrs Drlg.
Cumulative Total: \$36,935 Mud: \$11,845