

Wildcat 2/

1-7-76 - 478', WOC, (224')

Bit #1 12 $\frac{1}{4}$ " HTC OSC-3, drld 478' in 11 $\frac{1}{2}$ hrs.

WOB 20M#, pmp pressure 300 psi.

3 hrs Pmp LCM

$\frac{1}{4}$ hr Serv Rig

5 $\frac{1}{4}$ hrs Drill w/no ret

1 $\frac{1}{2}$ hrs Spotted 10 sx gel on btm

1 hr WL Survey - EG

1 hr Trip OOH

1 hr Lay down 3-8" DC's

2 hrs RU and run 11 jts 8 5/8" csg to 468'

1 $\frac{1}{4}$ hr Cmt w/ Dowell w/ 300 sx Class C w/2% CaCl₂, 4% Gel, $\frac{1}{4}$ Flocc

10# Kolite/per sack. Plug down 8:15 p.m.

5 3/4 hrs WOC

1 hr Run 1" tag cmt @ 240'

1 hr Cmt w/50 sx Dowell Lite Wate w/3% CaCl₂

Since 6:00 a.m. tagged cmt @ 240' Pumped LCM.

Cumulative Total: \$14,111 Mud: \$2535

Big Eddy #45

Wildcat 3/

1-8-76 - 535', Drlg, anhy, (57')

Bit #2, 7 7/8" HTC OSC 1G, drld 57' in $\frac{1}{2}$ hr.

WOB 22M#, RPM 65, pmp pressure 900 psi.

Mud: Brine

Dev Surv: 3/4° @470

1 hr Cmt through 1", 50 sx Dowell Lite Weight, 3% CaCl,

$\frac{1}{2}$ #/sk Flocele, 5#/sk/Kolite.

3 hrs WOC

$\frac{1}{2}$ hr Cmt through 1", 50 sx Dowell Lite Weight, 2% CaCl,

$\frac{1}{2}$ #/sk Flocele, 5#/sk Kolite, Circ cmt.

5 $\frac{1}{2}$ hrs WOC

8 hrs NU BOP

1 $\frac{1}{2}$ hrs Test blind rams, 1000#. O.K.

1 3/4 hrs PU BHA. Trip in hole.

$\frac{1}{2}$ hr Repaired mud line

1 hr drlg cmt, float collar

$\frac{1}{2}$ hr Test pipe, rams, & csg.

$\frac{1}{4}$ hr Drlg 15' cmt, guide shoe, 5' hole under guide shoe,
test 75#. Bled back 45#. Held. Drlg shoe after 31 $\frac{1}{4}$ hrs. WOC

$\frac{1}{2}$ hr Totco

Cumulative Total: \$18,925 Mud: \$2535

Big Eddy Unit #45

Wildcat 4/

1-9-76 - 843', Drlg, (308')

Bit #2, 7 7/8" HTC OSC 1G, drld 365' in 10 hrs.

WOB 20M#, RPM 65, pmp pressure 500 psi.

Mud 9.6#/gal,

9 $\frac{1}{2}$ hrs Drlg, Trip 2 $\frac{1}{2}$ hrs, Repairs 1 hr, Totco $\frac{1}{4}$ hr,

11 hrs Mixed lost circulation materials.