

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA F	1
FILE	1
U.S.G.S.	
LAND	
OPER	

# NEW MEXICO OIL CONSERVATION COMMISSION

**RECEIVED**

JAN 19 1976

O. C. C.  
ARTESIA, OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Cities Service Oil Company ✓	5. State Oil & Gas Lease No.
3. Address of Operator Box 1919 - Midland, Texas 79701	7. Unit Agreement Name
4. Location of Well UNIT LETTER D 990 FEET FROM THE North LINE AND 660 FEET FROM THE West LINE, SECTION 29 TOWNSHIP 21S RANGE 27E NMPM.	8. Field or Lease Name C.D.M. A Com.
15. Elevation (Show whether DF, RT, GR, etc.) 3141' GR	9. Well No. 1
	10. Field or Pool, or Wildcat Undesignated Morrow
	12. County Eddy

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent data, including estimated cost of work) SEE RULE 1103.

T.D. 406' Red Bed & Anhydrite. Prep to drill ahead. This well was spudded @ 1:00 P.M. on 1-9-76. Ran 8-1/2 Jts. (382.20') 13-3/8" OD 48# H-40 casing set and cemented @ 405' w/450 sxs Class C w/2% CaCl cement. Plug down @ 5:15 P.M. on 1-10-76. Bumped float w/1000# - Held O.K. Circulated 60 sacks of cement to pit. WOC 22 hrs. Tested 13-3/8" casing to 500# for 30 min. with no drop in pressure.

N.M.O.C.C. was notified but did not witness cementing job.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief

SIGNED E. P. Miller

TITLE Region Oper. Mgr.

Jan. 15, 1976

APPROVED BY W. A. Gressett

TITLE SUPERVISOR, DISTRICT II

DATE JAN 19 1976

CONDITIONS OF APPROVAL, IF ANY: