

N. M. O. C. C. Corp.

Copy to SF

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

FED NM 13624

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT-" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐ SEP 21 1976

2. NAME OF OPERATOR
INEXCO OIL COMPANY ✓

3. ADDRESS OF OPERATOR
1100 Milam Building, Suite 1900, Houston, Texas 77002

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
350' FEL, 803' FSL, Sec. 1, T21S, R26E

14. PERMIT NO.

15. ELEVATIONS (Show whether DE, RT, GR, etc.)
3211.79 GR

7. UNIT AGREEMENT NAME
NA

8. FARM OR LEASE NAME
FEDERAL AVALON 1 Federal

9. WELL NO.
1

10. FIELD AND POOL, OR WILDCAT
Burton Flat Morrow ~~St.~~

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 1, T 21S, R 26E

12. COUNTY OR PARISH
Eddy

13. STATE
N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

Running Casing

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Ran 60 jts 9 5/8" casing and set @ 2560'. Cemented with 150 sacks Folse set with 2% CaCl₂ followed with 250 sacks low density cement with 5 lbs Gilsonite and 1/4 lb Flocele per sack. Tailed with 200 sacks Class "C" with 2% CaCl₂ with no returns. 11 1/2 hours waited on cement then cemented with 1" @ 635' in 3 stages with a total at 150 sacks. Cement top outside of casing was 572'. Continued using 1" and set 50 sacks Class "C" with 3% CaCl₂ @ 540' and set 180 sacks Class "C" with 3% CaCl₂ @ 500'; Circulated 5 sacks cement.

RECEIVED

SEP 15 1976

U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Drilling Superintendent

DATE

9/9/1976

(This space for Federal or State office use)

APPROVED BY

TITLE

ACTING DISTRICT ENGINEER

DATE

SEP 17 1976

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side