	T				
NO. OF COPIES RECEIVED				Form C-103	
DISTRIBUTION				Supersedes Old	
SANTA FE		NEW MEXICO FIL CONS	ERVA FOR COMMISSION	C-102 and C-103 Effective 1-1-65	
FILE	V				
U.S.G.S.		JUN 2	1976	5a. Indicate Type of Lease	
LAND OFFICE		••••	107 0	State Fee	X
OPERATOR		.	~	5. State Oil & Gas Lease No.	
		O. C.			
(DO NOT USE THIS FO	PM FOR PROP	Y NOTICES AND REPORTS ON POSALS TO DRILL OR TO DEEPEN OR PLUG B ION FOR PERMIT (FORM C-101) FOR SUC			M
1. OIL GAS WELL WELL	X	OTHER.	· · · · · · · · · · · · · · · · · · ·	7. Unit Agreement Name	
2. Name of Operator	8. Farm or Lease Name	9 Eggm of Logge times			
Morri	Mesa Grande				
3. Address of Operator			· · ·	9. Well No.	
Box 2	0 10 . 1	Hobbs, N. M. 88240		1	
4. Location of Well	10. Field and Pool, or Wildcat				
UNIT LETTER	198	80 FEET FROM THE	1980	Wildcat	
					\overline{III}
West	INE. SECTIO	N 11 TOWNSHIP 22-S	BANGE 26-E		
				() () () () () () () () () () () () () (////
	12. County	111			
$\chi(f(f(f(f(f(f(f(f(f(f(f(f(f(f(f(f(f(f(f$		3152'G	R	Eddy	111
16.	Check A	Appropriate Box To Indicate N	ature of Notice Report of		
		TENTION TO:		UENT REPORT OF:	
PERFORM REMEDIAL WORK]	PLUG AND ABANDON	REMEDIAL WORK	ALTERING CASING	\square
TEMPORARILY ABANDON]		COMMENCE DRILLING OPNS.	PLUG AND ABANDONMENT	Π
PULL OR ALTER CASING]	CHANGE PLANS	CASING TEST AND CEMENT JOB	X	
			OTHER		_
OTHER					

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 12-1/4" hole to TD 2760'. Ran 69 jts. 9-5/8" 36# K-55 Casing. Cemented at 2760' w/350 sx. Class C cement containing 2% CaCl2. Plug down on 1st. stage @ 6:05 AM 28 May 76. Opened DV tool @ 2,000'. WOC 4 hrs. Cemented 2nd. stage thru DV tool W/500 sx. Thix-set cement containing 10#/sx gilsonite in initial 200 sx., 450 sx Halliburton lite cement containing 10#/sx salt, 1/4#/sx Flocele and 5#/sx. gilsonite, and 300 sx Class C cement containing 2% CaCl2. Plug down @ 10:30 AM 28 May 76. Did not circulate cement. Temp survey indicated top of cement @ 1320'.

TD 2760'- Ran 1" in 9-5/8" csg. annulus to 1028'. Completed cementing 9-5/8" csg. to the surface with 35 yds. of gravel and 495 sx. cement in 6 stages. WOC 8 hrs. on final cement. Tested 9-5/8" csg & BOP w/2000 psi for 30 mins. OK. Drilled DV tool & tested w/1800 psi.-OK. Drilling ahead w/8-3/4" bit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED ComWillion	TITLE _	Agent	DATE	31 May 76
APPROVED BY W. Q. Greet	TITLE	SUPERVISOR, DISTRICT II	DATE	JUN 4 1976

CONDITIONS OF