

MESA GRANDE - DST SUMMARY

- DST #1 11,140' - 11,205' (65' Morrow) tool open 2½ hours.
GTS 15 mins. Flowed 400 MCFPD thru ½" choke.
Recovered 510' drilling fluid. Initial FP 129-172
psi, 1-hr ISIP 4660 psi, final FP 172-194 psi, 3-hr
FSIP 4597 psi.
- DST #2 11,350' - 11,408' (58' Morrow) tool open 2½ hours.
NGTS. Recovered 200' drilling fluid and 3050'
formation water. Initial FP 305-786 psi, 1-hr ISIP
4686 psi, final FP 830-1441 psi, 3-hr FSIP 4636 psi.

RECEIVED

OCT 19 1976

O. C. C.
ARTESIA, OFFICE