

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>RC Bennett + JC Lyon</u>		Lease <u>Tracy Fairway</u>		Well # <u>1</u>	
Location of Well	Unit <u>16803</u> <u>942 W</u>	Section <u>32</u>	Township <u>21</u>	Range <u>27</u>	County <u>Eddy</u>
Drilling Contractor <u>McVay</u>			Type of Equipment <u>Rotary to start 7-25-76</u>		

* witness

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2"</u>	<u>13 3/8"</u>	<u>48</u>		<u>400</u>	<u>700 circ.</u>
* <u>12 1/4"</u>	<u>8 5/8"</u>	<u>24</u>		<u>3000</u>	<u>1400 "</u>
<u>7 7/8"</u>	<u>4 1/2"</u>	<u>11.60</u>		<u>11800</u>	<u>5005x -</u>

Casing Data:

Surface 10 joints of 13 3/8 inch 48 # Grade J-55 Lone Star
400 Sx class C 2% C (Approved) (Rejected) Cement circulated 385x
 * Inspected by (Not inspected) Nick Tinker date 8-3-76

Cementing Program

Size of hole 12 1/4" Size of Casing 8 5/8 Sacks cement required 1500
 Type of Shoe used Hawco Float collar used Hawco Btm 3 jts welded 2 joints - 95'
 TD of hole 2995 Set 3005 Feet of 8 5/8 inch 32 # Grade K-55
 New-~~u~~ csg. @ 2480 G/L with 300 sacks neat cement around shoe
 + 1200 sax Light additives 5# gilsonite 1/4# flocc
 Plug down @ 8:15 (AM) (PM) Date 8/4/76
 Cement circulated 123 No. of Sacks 150
 Cemented by Hall, Burton Witnessed by Nick Tinker
 Temp. Survey ran @ (AM) (PM) Date top cement @
 Casing test @ (AM) (PM) Date
 Method Used Witnessed by
 Checked for shut off @ (AM) (PM) Date
 Method used Witnessed by

* Remarks: When I got to the well the surface pipe had been set and I took the tool pushers word that cement was circulated