

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.		
7. Unit Agreement Name		
8. Farm or Lease Name	South Willow Draw Com.	
9. Well No.	1	
10. Field and Pool, or Wildcat	West Bubbling Springs	
12. County	Eddy	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	2. Name of Operator
	Llano, Inc. ✓
3. Address of Operator	
	P. O. Box 1320, Hobbs, N.M. 88240
4. Location of Well	
UNIT LETTER <u>I</u> <u>990</u> FEET FROM THE <u>east</u> LINE AND <u>1,980</u> FEET FROM	
THE <u>south</u> LINE, SECTION <u>18</u> TOWNSHIP <u>20S</u> RANGE <u>26E</u> NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	
	3,295.7 GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input checked="" type="checkbox"/>
OTHER	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set 8 5/8" OD, 24#, J-55 csg at 1,897' in 11" hole. Cmt'd with 625 sx lite-wate containing 5#/SX gilsonite, 1/4# flocele and 2% CaCl followed by 200 sx Class "C" containing 2% CaCl. Plug down 12:15 PM 8-24-76. Cir 50 sx to surf. WOC 24 hrs., nipped up x tested csg to 1,500 psi, 30 min., OK. Drilling ahead.

Work started: August 24, 1976  
Work completed: August 26, 1976

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED OKlaar

Manager of Petroleum and  
Natural Gas Engineering

DATE August 26, 1976

APPROVED BY W. A. Gressett  
CONDITIONS OF APPROVAL, IF ANY:

TITLE SUPERVISOR, DISTRICT II

DATE Aug 30 1976