

11-2-19 NM

9-21-76 Drlg 11,278'  
9-28-76 TD 11,572'; Prep Run 7" csg  
10-5-76 TD 11,572'; RUGU  
10-12-76 TD 11,572'; PBD 11,524'; Prep Perf  
10-19-76 TD 11,572'; PBD 11,524'; Tstg  
Perf (Strawn) 10,224-254' w/2 SPF  
Acid (10,224-254') 3000 gals  
Flwd 9400 MCFGPD thru 1/2" chk, TP 1700#  
(10,224-254')  
Flwd 2000 MCFGPD + 3.5 B Cond PH thru 19/64"  
chk, TP 2000# (10,224-254')  
Perf (Morrow) 11,414-422', 11,424-428', 11,430-  
442', 11,454-460' w/2 SPF  
Flwd 6600 MCFGPD thru 1/2" chk, TP 1200# & flwd  
11-2-19 NM

---

---

10-19-76 Continued  
1400 MCFGPD thru 24/64" chk, TP 1200# (11,414-  
460')

10-25-76 TD 11,572'; PBD 11,524'; WOSP  
CAOF 44,863 MCFGPD (10,224-254')  
CAOF 2697 MCFGPD (11,414-460')

11-8-76 TD 11,572'; PBD 11,524'; Complete  
(Strawn) FOUR POINT GAUGES:  
Flwd 792 MCFGPD, 1.5" orifice, 30 mins, TP 2102#  
Flwd 1046 MCFGPD, 1.5" orifice, 30 mins, TP 2092#  
Flwd 1358 MCFGPD, 1.5" orifice, 30 mins, TP 2077#  
Flwd 1798 MCFGPD, 1.5" orifice, 30 mins, TP 2010#  
(Morrow) FOUR POINT GAUGES:  
Flwd 757 MCFGPD, 1.5" orifice, 60 mins, TP 2307#  
Flwd 1220 MCFGPD, 1.5" orifice, 60 mins, TP 2010#  
Flwd 1764 MCFGPD, 1.5" orifice, 60 mins, TP 1694#  
Flwd 2114 MCFGPD, 1.5" orifice, 60 mins, TP 1449#  
SAMPLE TOPS: Atoka 10,550' (-7305'), Lower Morrow  
Lime 11,003'  
11-2-19 NM