

CITIES SERVICE COMPANY
 STATE "CW" No. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST,
 4-POINT BACK PRESSURE TEST, &
 BOTTOM HOLE PRESSURE BUILD-UP TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

CONTINUED FROM PRECEDING PAGE

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 11,115 FEET</u>
7-19-80	12:15 PM	02 HRS.	00 MIN.	3996 END RATE II
7-19-80	12:30 PM	02	15	3821
	12:45 PM	02	30	3789
	1:00 PM	02	45	3772
	1:15 PM	03	00	3756 END RATE III
7-19-80	1:30 PM	03	15	3463
	1:45 PM	03	30	3390
	2:00 PM	03	45	3 7
	2:15 PM	04	00	3362 END RATE IV; END 4-POINT
7-19-80	2:15 PM	00 HRS.	00 MIN.	3362 SHUT-IN; BEGIN BUILD-UP
	2:30 PM	00	15	4069
	2:45 PM	00	30	4206
	3:00 PM	00	45	4246
	3:15 PM	01	00	4266
7-19-80	3:45 PM	01	30	4290
	4:15 PM	02	00	4298
	4:45 PM	02	30	4311
	5:15 PM	03	00	4319
	5:45 PM	03	30	4319
	6:15 PM	04	00	4323
7-19-80	7:15 PM	05	00	4331
	8:15 PM	06	00	4335
7-19-80	10:15 PM	08	00	4347
7-20-80	12:15 AM	10	00	4351
7-20-80	5:15 AM	15	00	4366
7-20-80	10:15 AM	20	00	4375 GAUGE OUT; END TEST

NOTE: ELEMENT PULLED 7-21-80 @ 9:00 AM; DEAD WEIGHT
 READING @ THIS TIME: 3445 PSIG