

NO. COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

**RECEIVED**  
NEW MEXICO OIL CONSERVATION COMMISSION

DEC 3 1976

**O. C. C.**  
**ARTESIA, OFFICE**

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <b>XX</b>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
L 326	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator MONSANTO COMPANY	8. Farm or Lease Name LONE TREE
3. Address of Operator 1330 Midland National Bank Tower, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>13</u> TOWNSHIP <u>21S</u> RANGE <u>27E</u> NMPM.	10. Field and Pool, or Wildcat Undesig. Burton Flat Morro
15. Elevation (Show whether DF, RT, GR, etc.) Gr. 3163	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 8 3/4" hole to total depth of 11,870'.  
Set 5 1/2" 17# N-80 & S95 LT&C Casing at 11,870.49' & cemented w/ 1150 Sx. Class "H",  
3/4% CFR2 + 8# Salt.  
Plug Down 2:30 AM 11/30/76.  
WOC 24 Hrs; Tested w/ 1500 psi for 30 Mins., Held OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. A. Gessitt TITLE Regional Prod. Mgr. DATE 12/2/76

APPROVED BY W. A. Gessitt TITLE SUPERVISOR, DISTRICT II DATE DEC 3 1976

CONDITIONS OF APPROVAL, IF ANY: