

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Belec Leth. Corp.</u>		Lease <u>Mollie Com.</u>		Well # <u>1</u>	
Location of Well	Unit <u>B</u> <u>1150N</u> <u>1575E</u>	Section <u>31</u>	Township <u>21</u>	Range <u>27</u>	County <u>Eddy</u>
Drilling Contractor	<u>McVay</u>		Type of Equipment <u>Rotary & Start approx 10-6-76</u>		

APPROVED CASING PROGRAM

* witness

10 3/4" must be set in top of Delaware

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>20"</u>	<u>16"</u>	<u>64</u>		<u>400</u>	<u>350 Cms.</u>
* <u>13 3/4"</u>	<u>10 3/4"</u>	<u>40.50</u>		<u>2250</u>	<u>1500 Cms.</u>
<u>9 1/2"</u>	<u>7 7/8"</u>	<u>29.7</u>		<u>8800</u>	<u>500</u>
<u>6 1/2"</u>	<u>5" liner</u>	<u>17.6</u>		<u>11600</u>	<u>450</u>

Casing Data:

Int 43 joints of 10 3/4" inch 40.50 # Grade New Tested 2600# K-55
(Approved) (Rejected)

Inspected by John Meamis date 10-19-76

Cementing Program

Size of hole 14 3/4" Size of Casing 10 3/4" Sacks cement required 1375

Type of Shoe used Guide Float collar used Yes Btm 2 jts welded

TD of hole 2000' KB Set 1983' GL Feet of 10 3/4" inch 40.50 # Grade K-55

New-used csg. @ 1983' GL with 200/ sacks neat cement around shoe Class C 2% cc
+ 250/ sack RFC Plus 925/54 additives Dowell/Lite 5" Kolite, 4" Floccle 2% cc

Plug down @ 6:40 (AM) (PM) Date 10-19-76

Cement circulated Yes No. of Sacks 100/54

Cemented by Dowell Witnessed by John Meamis

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: Water 492 - 793 - 815 - 22, 850 - 1140, 1265 - 1540, 1600 - 1853

Surface: TD 300' 20" hole, 8 jts 16" 84" H-40, Cnt 350/sx

Class H 5" Kolite 2% cc, 150/sx Class C 2% cc PD 9:00 PM

10-15-76 Did not circ, Top Cnt 10' from surface. Hole filled w/ 2 gals
Reader mix.