

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION
DEC 28 1976

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

O. C. C.
ARTESIA, OFFICE

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name South Willow Draw "A" Com.
9. Well No. 1
10. Field and Pool, or Wildcat Und, West Bubbling Springs
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator Llano, Inc. ✓
3. Address of Operator P. O. Box 1320, Hobbs, New Mexico 88240	4. Location of Well UNIT LETTER G 2310 FEET FROM THE north LINE AND 1980 FEET FROM east 17 TOWNSHIP 20S RANGE 26E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3259.8' GL	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Set 8-5/8" O.D., 24#, J-55 csg at 1,900'. Cmted w/600 sx lite wate containing 5# gilsonite/sx & 1/4# flocele/sx w/2% CaCl followed by 200 sx class "C" w/2% CaCl. Plug down at 5:30 PM 12-19-76. Circ 65 sx to surf. WOC 24 hrs., nipples up x tested csg to 1,000 psi, 30 min. OK, drilling ahead.

Work started: 12-19-76
Work completed: 12-21-76

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

VED <u>Al Kleen</u>	TITLE <u>Manager, Petroleum and Natural Gas Engineering</u>	DATE <u>12-27-76</u>
ED BY <u>W. A. Gessett</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>DEC 28 1976</u>

IONS OF APPROVAL, IF ANY: