

NEW MEXICO OIL CONSERVATION COMMISSION  
DRAWER DD  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

|                                            |                                       |                              |                                                             |                 |                       |
|--------------------------------------------|---------------------------------------|------------------------------|-------------------------------------------------------------|-----------------|-----------------------|
| Operator <u>C. &amp; K. Petroleum Inc.</u> |                                       | Lease <u>Carlstad 13 Com</u> |                                                             | Well # <u>1</u> |                       |
| Location of Well                           | Unit <u>B</u><br><u>1650 N 2040 E</u> | Section <u>13</u>            | Township <u>22</u>                                          | Range <u>26</u> | County <u>El Paso</u> |
| Drilling Contractor                        | <u>Sharp Drilling Co.</u>             |                              | Type of Equipment<br><u>Rotary to start approx 12-22-76</u> |                 |                       |

APPROVED CASING PROGRAM

\* Witness

| Size of Hole     | Size of Casing | Weight Per Foot | New or Used | Depth        | Sacks Cement    |
|------------------|----------------|-----------------|-------------|--------------|-----------------|
| <u>20"</u>       | <u>16</u>      | <u>65</u>       |             | <u>350</u>   | <u>1100 cu.</u> |
| * <u>14 3/4"</u> | <u>10 3/4"</u> | <u>45.5</u>     |             | <u>2300</u>  | <u>2200 "</u>   |
| <u>9 1/2"</u>    | <u>5 1/2"</u>  | <u>17-20</u>    |             | <u>12000</u> | <u>570</u>      |

Casing Data:

Surface 60 joints of 10 3/4 inch 45.50 # Grade API New K-55 STC  
(Approved) (Rejected)

Inspected by Lelan Glennis date 1-24-77

Cementing Program

Size of hole 14 3/4 Size of Casing 10 3/4 Sacks cement required 1400/sx

Type of Shoe used Guide Float collar used Yes Btm 2 jts welded ~~Thread~~ Welded

TD of hole 2603' KB Set 2588' Feet of 10 3/4 inch 45.5 # Grade K-55

New-used csg. @ 2588' with 200 sacks neat cement around shoe Class C 2% cc  
+ 1200/sax Class C additives 2% Lodex 1/4" Cello Flake 2% cc

Plug down @ 6:00 (AM) (PM) Date 1-25-77

Cement circulated Yes No. of Sacks 200/sx

Cemented by BJ Witnessed by Lelan Glennis

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: No - water Del 2053-80