

Form C-103 continued  
Hondo State #1

cement at 827'. Cemented with Dowell in 4 stages with 50 sx plug per stage. Cement was RFC with 3% cc. Circulated approximately 20 sx on last stage. Set slips and cut off 9-5/8" casing. NU BOP's. WOC total of 40½ hrs. Pressured casing to 1000 psi - 30" - okay. Reduced hole to 7-7/8" and drilled ahead.