

Cities Service Oil Company
 Government "AD" Unit No. 2
 120 Hour Build-Up And 4-Point Back
 Pressure Test

Test Conducted By:
 John West Engineering Company

TEST DATE: July 16, To July 21, 1977
 TEST DEPTH: 9750 Feet
 ELEMENT No.: 853A (0-5600 PSI)
 OPER.: M.G.T.

DATE	TIME	CHD. HRS./MIN.	PSIG @ 9750 FEET
7-16-77	10:30 AM		35/ Gauge Reached 9750', Flowing
7-16-77	11:30 AM	00 HRS. 00 MIN.	829 Shut-In
	11:45 AM	00 15	986
	12:00 Noon	00 30	1062
	12:15 PM	00 45	1105
	12:30	01 00	1147
	1:00	01 30	1216
	1:30	02 00	1362
	2:30	03 00	1472
	3:30	04 00	1588
	5:30	06 00	1732
	7:30	08 00	1850
	9:30	10 00	1947
7-16-77	11:30 PM	12 00	1994
7-17-77	1:30 AM	14 00	2075
	3:30	16 00	2088
	7:30 AM	20 00	2147
	12:30 PM	25 00	2195
	5:30	30 00	2232
7-17-77	10:30 PM	35 00	2257
7-18-77	3:30 AM	40 00	2280
	1:30 PM	50 00	2316
7-18-77	11:30 PM	60 00	2353
7-19-77	9:30 AM	70 00	2384
7-19-77	7:30 PM	80 00	2415
7-20-77	9:00 AM	93 30	2455 Gauge Out To Change Charts
7-20-77	10:10 AM	04 40	2458 Gauge Back To 9750'
	10:30 AM	00 00	2458 Open Choke 8/64
		00 15	2479
		00 30	2492
		00 45	2497
	11:30	01 00	2398 End Rate I
		01 15	2362 Open Choke 11/64
		01 30	2339
		01 45	2305
	12:30	02 00	2282 End Rate II
		02 15	2234 Open Choke 14/64
		02 30	2184
		02 45	2158
7-20-77	1:30 PM	02 00	2127 End Rate III

Continued on page 2