

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

MAR 17 1977

O. C. C.  
ARTESIA, OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>L-100 &amp; L-5099</b>	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator <b>Lario Oil &amp; Gas Company</b> 3. Address of Operator <b>5013 Andrews Highway, Odessa, Tex 79762, Phone-915-362-0429</b> 4. Location of Well UNIT LETTER <b>K</b> <b>1980</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM THE <b>West</b> LINE, SECTION <b>31</b> TOWNSHIP <b>21-S</b> RANGE <b>26-E</b> NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) <b>3346 ground level</b>	7. Unit Agreement Name <b>--</b> 8. Farm or Lease Name <b>State F</b> 9. Well No. <b>1</b> 10. Field and Pool, or Wildcat <b>Undesignated - Morrow</b> 12. County <b>Eddy</b>
---	--

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**3-11-77- Reached Total Depth of 2330' Lime at 11:30 A.M. Total Depth of 12-1/4"**  
**Ran 54 joints of 9-5/8" 36# K-E Rangea 3, ST&C, new casing and set at 2330' K.D.B - Driller's depth.**  
**Cemented with 150 sacks Class C, 10# Gilsomite, 1/4# Flocele, 770 sacks Howco Lite, 5# Gilsomite, 1/4# Flocele, 200 sacks Class C, 2% Calcium Chloride throughout all cement. Plug down at 9:30 P.M. on 3-11-77. Cement did not circulate. Ran Temperature survey in 6 hours, top of cement 1300' from surface. Ran 1" pipe on outside of 9-5/8" casing tagged at 1256'.**  
**Cement Stages**  
**#1- 1256' - 35 sacks Class C, 4% Calcium Chloride, plug down at 7:00 A.M. - 3-12-77**  
**#2- 1256' - 35 sacks Class C, 4% Calcium Chloride, plug down at 9:20 A.M. - 3-12-77**  
**#3- 1256' - 35 Sacks Class C, 4% Calcium Chloride, plug down at 2:00 P.M. - 3-12-77**  
**#4- 1256' - 35 sacks Class C, 4% Calcium Chloride, plug down at 6:00 P.M. - 3-12-77**  
**#5- 1162' - 50 sacks Class C, 4% Calcium Chloride, plug down at 10:20 P.M. - 3-12-77**  
**#6- 1162' - 50 sacks Class C, 4% Calcium Chloride, plug down at 4:45 A.M. - 3-13-77**  
**#7- 886' - 35 sacks Class C, 4% Calcium Chloride, plug down at 8:20 A.M. - 3-13-77**  
**#8- 957' - 200 sacks Class C, 4% Calcium Chloride, plug down at 12:40 P.M. - 3-13-77**  
**Cement circulated good cement. Pressure tested casing for 30 minutes with 1000#.**  
**Resumed drilling 8-3/4" hole**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. B. Leuenberger TITLE Dist. Prod. Supt DATE 3-15-77

APPROVED BY W. A. Gussert TITLE SUPERVISOR, DISTRICT II DATE MAR 17 1977

CONDITIONS OF APPROVAL, IF ANY: