

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SAINTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAY 18 1977

O. C. C.

ARTESIA, OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-ENTER OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER-		5a. Indicate Type of Lease State ☐ Fee ☒
2. Name of Operator Morris R. Antweil		5. State Oil & Gas Lease No. -----
3. Address of Operator Box 2010 Hobbs, New Mexico 88240		7. Unit Agreement Name -----
4. Location of Well UNIT LETTER <u>G</u> <u>1705</u> FEET FROM THE <u>North</u> LINE AND <u>2140</u> FEET FROM THE <u>East</u> LINE, SECTION <u>12</u> TOWNSHIP <u>22-S</u> RANGE <u>26-E</u> N.M.P.M.		8. Farm or Lease Name Mesa Viva
		9. Well No. 1
		10. Field and Pool, or Valued Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 3122' GR		12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐		COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	CHANGE PLANS ☐	CASING TEST AND CEMENT JOBS ☒	
OTHER ☐		OTHER ☐	

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 12-1/4" hole to 2700'. Lost complete returns at 610'. Cemented 73 jts 9-5/8" 36# J-55 casing at 2700' with 300 sx Thixset cement containing 10#/sx gilsonite, 1/4#/sx Flocele and 2% CaCl₂, 700 sx Halliburton lite cement containing 5#/sx gilsonite and 1/4#/sx Flocele, and 300 sx Class "C" cement containing 2% CaCl₂. Plug down 10:00 AM 15 May 1977. Did not circulate cement. Temp top cement 520'. Completed cementing 9-5/8" to surface with 300 sx cement in 4 stages. Cementing complete 1:45 AM 16 May 1977. WOC 18 hrs. Testing casing to 2000 psi - 30 mins - OK. Drilling ahead with 8-3/4" bit.

I, hereby certify that the information above is true and complete to the best of my knowledge and belief.

CREATED BY R M Wilkins TITLE Agent DATE 17 May 1977
 APPROVED BY W A Gussert TITLE SUPERVISOR, DISTRICT M DATE MAY 18 1977
 CONDITIONS OF APPROVAL, IF ANY: