

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 8419

RECEIVED

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

MAR 13 1980

7. UNIT AGREEMENT NAME

O. C. D.

8. FARM OR LEASE NAME
Arroyo Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Loafer Draw-Strawn Gas

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 26, T21S, R22E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

PETROLEUM DEVELOPMENT CORPORATION

3. ADDRESS OF OPERATOR

9720 B Candelaria, NE Albuquerque, NM 87121

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface

1980' FSL, 1980' FWL, Section 26, T21S, R22E

14. PERMIT NO.

--

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4240 KB

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☒(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Re-Perforate and Acidize - 12-4-79 thru 2-26-80

Backed off on/off tool at 8947', pulled tubing. Dumped 10 sx. 10-20 mesh sand, top of sand 8900'. Re-perforated 8400-8414' w/2 jsp. Pressure tested casing below perforations to 4000 psi. Ran 263 jts. 2-7/8" EUE N-80 tubing, Guiberson Uni-VI packer, set bridge plug and packer @ 8381'. Swabbed dry. Acidized with 1500 gal. 7½% MSR w/1000 scf N₂/bbl. @ 3700-2600 psi @ 6 BPM. Swabbed dry. Swabbed and flowed to clean up. Placed on production 2/26/80 @ 20 MCFPD to attempt to clean up further.

18. I hereby certify that the foregoing is true and correct

SIGNED

Lloyd G. Wayne

TITLE

Vice President

DATE

3-7-80

(This space for Federal or State office use)

APPROVED BY

(Orig. Sgd.) GEORGE H. STEAM

TITLE

DATE

MAR 13 1980

CONDITIONS OF APPROVAL, IF ANY: