

RECEIVED BY

Form 9-331
(May 1983)

OCT 29 1985

NEW OIL CONS. COMMISSION

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Drawer 88

Artesia, NM

SUBMIT IN

APPLICATE*

(Other instructions on reverse side)

Form approved.

Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 8419

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Arroyo Federal

9. WELL NO.

#1

10. FIELD AND POOL, OR WILDCAT

Loafer Draw Strawn

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 26, T21S, R22E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

PETROLEUM DEVELOPMENT CORPORATION ✓

3. ADDRESS OF OPERATOR

9720-B Candelaria, N.E., Albuquerque, N.M., 87112

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)

At surface

1,980' FSL, 1,980' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4,224' GL / 4,240' KB

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Work completed on 1/6/83:

1. Set CIBP @ 8,300'. Dump 25 sack plug.
2. Jet cut 4½" casing @ 5,800'. P.O.H.
3. Set 40 sack plug from 5,859' to 5,729'. Tagged plug.
4. Set 70 sack plug from 5,166' to 4,922'. Tagged plug.
5. Set 40 sack plug from 2,961' to 2,821'.
6. Set 40 sack plug from 2,047' to 1,940'. Tagged plug.
7. Set 40 sack plug from 252' to 120'.
8. Set 15 sack surface plug.
9. Installed dry hole marker on 1/6/83.

RECEIVED

JAN 31 1983

18. I hereby certify that the foregoing is true and correct

SIGNED

Jim C. Johnson, Jr.

TITLE Field Manager

DATE 1/28/83

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

10-28-85

Post ID-2
2-11-83

Y4A

*See Instructions on Reverse Side