

6014', 6058', 6060', & 6061'. Acidized perforations 5875' - 6061' with 7000 gallons of 15% Ne with 1000 SCF N₂/bbl. & 56 7/8" RCNCB's. Flowed 150 barrels load water and GR @ 500 MCF/day in 15 hours on 3/4" choke. FTP 25#, 10 hour SITP 1125, flowed trace of water, GR @ 410 MCF/day on 3/4" choke in 6 hours. FTP 473#, 91 hour SITP 1555#.

The Cisco zone flowed on 5 point test as follows:

<u>Time</u>	<u>Choke</u>	<u>FTP</u>	<u>BP</u>	<u>Gas Rate MMCFD</u>
1 hr.	6/64"	1510#	510#	330
1 hr.	7/64"	1491#	510#	480
1 hr.	9/64"	1452#	510#	800
1 hr.	16/64"	1404#	470#	1450
1 hr.	18/64"	1310#	500#	2040

Recovered trace of distillate during test. The Cisco zone flowed on C.A.O.F. 5,657 MCF.