

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

N. M. &amp; C. C. COPY

SUBMIT IN TRIPLICATE  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.  
5. LEASE DESIGNATION AND SERIAL NO.

NM-02295

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT-" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Southland Royalty Company ✓

3. ADDRESS OF OPERATOR

1100 Wall Towers West, Midland, TX 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

1980' FNL &amp; 2230' FWL

RECEIVED

JUL 28 1978

O. C. C.

ARTESIA, OFFICE

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Trigg-Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undesignated (Morrow)

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 3, T-20-S, R-27-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3341.0' GR

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON\*

SHOOTING OR ACIDIZING

ABANDONMENT\*

REPAIR WELL

CHANGE PLANS

(Other) Set csg., cement, test BOP X

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Drilled 11" hole 2600'. Set 8 5/8" 24# S-80 & K-55 csg. @ 2600'. Cemented w/670 sx Class "C" 50-50 Lite-Poz 3, 4% gel, 1/4# Celloflake/sk, 2% C.C. plus 150 sx Class "C" cement w/2% C.C. Circulated 75 sx cement. Plug down at 2:10 p.m., 6-28-78. WOC 18 hrs. Installed 10" Ser 900 Double BOP, 10" Ser 900 Hydril. Pressure tested csg. and BOP to 1000# for 30 min, held O.K. Drilled ahead 7 7/8" hole.

7-9-78: TD 6450'. MW 8.7#. Tested wellhead and BOP to 3000#; tested Hydril to 1500#. Tested by Yellow Jacket, Inc., held O.K. Drilling ahead.

Yellow Jacket, Inc., test and chart attached.

RECEIVED

JUL 26 1978

U.S. GEOLOGICAL SURVEY  
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

C. Harney Can

TITLE District Engineer

DATE 7-24-78

(This space for Federal or State office use)

APPROVED BY

Joe H. Lara

TITLE

ACTING DISTRICT ENGINEER

DATE

JUL 27 1978

CONDITIONS OF APPROVAL, IF ANY: